



DAILY CRANE INSPECTION CHECKLIST



PROJECT INFORMATION							
Project Address:							
Week of:				Dept/Group:			
Operator:				Crane/Hoist #:			
Walk Around Inspection	Mon	Tue	Wed	Thu	Fri	Sat	Sun
Safety guards and plates							
Carrier frame, rotate base							
General hardware on all structures							
Wire rope							
Block							
Hook & safety latch							
Extend & retract boom / jib and check wear plate bolts							
Gantry, pendants, boom stops							
Check walks, ladders, handrails & cab							
Tires, wheels, tracks							
Leaks - fuel, oil, lubricant, water							
Operation Inspection							
Area safety - check area around job to ensure safety							
Unusual noises when running							
Fleeting sheave							
Counterweight extension (full extend / full retract)							
Boom cylinders (full extend / full retract)							
Machinery Inspection							
Housekeeping							
Engine / compressor							
Open cabinets - inspect hoses for kinks or leaks, etc.							
Lubrication							
Battery, lights, warning & indicator lights							
Glass							
Clutch / brake linings							
Electric motors							
Warning tags							
Fire extinguisher							
Gauges							
Control / brakes							
Visibility							
Load rating charts							
Safety devices							
Emergency stops							
Comments:							